



CAPITAL PROJECT CONSTRUCTION ACTIVITY

Week Ending July 24, 2021

YOUTH HOUSE: The Gaga Pit construction is complete.

SANCTUARY LEVEL:

NEW ELEVATORS AREA: Installation of windows in the alcoves on both sides of the new elevators is complete.

OLD ELEVATOR AREA: In the area where the old elevator once was, ductwork is being installed and framing of the walls and ceilings continues.

SACRISTRY / KITCHENETTE / USHER CLOSET: On the Sanctuary level, renovation continues on the Sacristy / Kitchenette next to the Parlor with shelving, doors and installation of appliances. Final punch list items are being handled to finish the new Usher Closet and storage closet.

UPPER PLAZA AND FOUNTAIN GARDEN: Outside the Sanctuary Level, the installation of the glass guard rails above the new garden rooms is complete. Soil has been installed in all planting areas in the front and back of the church building in preparation for landscaping.

STONE HALL: Demolition of the ceiling tile on the perimeter of Stone Hall continues in preparation for installation of acoustic tile with greater sound insulation.

GLASS IN DOORS: Throughout the church building, installation of glass windows in solid wood doors continues.

MISCELLANEOUS:

- Work continues to wire interior spaces to accommodate the new up-to-date fire alarm system in the entire building and programming has begun. Phase 1 of installation of the fire alarms devices (strobes and speakers) in the Sanctuary is complete.
- The process continues to connect old and new HVAC equipment to the new controller for the new Building Automation System (BAS) which enables staff to adjust outside air, temperature and humidity in the building and trouble shoot problems as they arise.
- Low voltage cable is being laid for our upgraded IT system throughout the building. The new AV and IT closet on the first floor is finished. The new fiber loop has been tested and connectivity confirmed for both the church and school.