



## **CAPITAL PROJECT CONSTRUCTION ACTIVITY**

*Week Ending September 25, 2021*

**SANCTUARY LEVEL:** The Narthex ceiling has been painted; and finish painting continues throughout. Patching of terrazzo flooring is complete. Glass has been installed in the new Chapel Hallway doors and side lights.

**OUTDOOR GARDEN, PATIOS AND ENTRANCES:** Scripture wall cleaning and caulking has begun in the front garden and will continue for the next few weeks. Light poles by new entrance are being painted in preparation for new hanging banners. Lights have been installed at all new exterior doors.

**CENTRAL STAIRS:** Installation of glass railings continues.

**“PUNCH LIST” INSPECTION:** Punch list inspection and miscellaneous follow up work continues in finished spaces throughout building including Garden Rooms, and some Storage Closets. Completed and “accepted” rooms include the **New Elevators** plus . . .

*Floor 1 (Stone Hall Level):* **Choir Room and adjacent office**, existing classrooms, AV Closet

*Floor 2 (Mezzanine Level):* **Flower Room; Library; Nursery, Toddler and Pantry Rooms; Storage Room and Kitchenette**, existing classrooms

*Floor 3 (Sanctuary Level):* **Men’s Restroom, Usher Closet, Sacristy/Kitchenette**

At various areas around the Church building, work is still in progress to ensure the building envelope can withstand storms like we experienced Wednesday. Any vulnerable areas will be tested, monitored and corrected/improved, if necessary, before we take final acceptance of the work.

### **MISCELLANEOUS:**

- The connection of old and new HVAC equipment to the new controller for the new Building Automation System (BAS) is complete. Updated room names and numbers have been added to the graphics in the BAS program. The mechanical testing and balancing process continues.
- Low voltage cable installation for our upgraded IT system throughout the building is nearing completion.